

Use of this form serves as a Quality Agency Special Inspection Agreement between Building Official, Owner and Quality Agency (QA) for the purposes of special inspection.



# Department of Building & Safety

www.Las VegasNevada.gov/BuildingPermits  
(702) 229-6914 • TTY 711

Email: [Certs@lasvegasnevada.gov](mailto:Certs@lasvegasnevada.gov)

Michael Cunningham, Deputy Director/Building Official

Report No.	
Page	of
Inspection Date	
Permit No.	

## POST-INSTALLED ADHESIVE ANCHORAGE CLEARANCE REPORT

Project Address:		Lot:		Block:	
Development Name:					
Quality Assurance Agency:		Builder/Contractor:			
<b>Builder/Contractor Signature:</b>					Date:
CLV B&S Inspector Initials					Date:

### INSTALLATION INSPECTION SUMMARY

INSPECTION ITEM	RESULTS	INSPECTION ITEM	RESULTS
CLV B&S Plan Approval Date:		Quantity of Rods/Bolts Installed:	
CLV B&S Plan Sheet & Detail		Hole Depth & Diameter:	
Adhesive Product Name:		Anchor Diameter, Type & Length:	
Adhesive Expiration Date:		Anchor Embedment Depth:	
Evaluation Report No. & Date:		Anchor Spacing	
Concrete Type and Strength		Anchor Edge Distance	
Concrete Thickness & Temp (°F)		Time of Installation & t cure,full (time till full cure)	
Hole Cleaning Procedure			

### LOCATIONS OF ROD/BOLT & ADDITIONAL INSPECTION INFORMATION


I hereby acknowledge that I have reviewed the approved plans, applicable evaluation report, and manufacturers' installation instructions. I inspected the products and observed the product installation. The anchor installation has been verified to be in accordance with the manufacturer's published instructions, the above referenced evaluation report and the City of Las Vegas approved plans.

<b>SPECIAL INSPECTOR (PRINTED)</b>	
<b>SPECIAL INSPECTOR (SIGNATURE)</b>	<b>DATE</b>

Return completed certification to City of Las Vegas Department via email at: [certs@lasvegasnevada.gov](mailto:certs@lasvegasnevada.gov)

QA ENGINEER STAMP HERE

# POST-INSTALLED ADHESIVE ANCHOR CLEARANCE PROCEDURE

## SPECIAL CASES: X

THIS FORM IS AVAILABLE AT THE CITY OF LAS VEGAS WEBSITE,  
[HTTPS://WWW.LASVEGASNEVADA.GOV/GOVERNMENT/DEPARTMENTS/BUILDING-SAFETY/BUILDING-SAFETY-RESOURCES](https://www.lasvegasnevada.gov/government/departments/building-safety/building-safety-resources)

AND LISTED PRIME AGENCIES, FOR LATEST LIST OF APPROVED AGENCIES VISIT:  
[HTTP://WWW.CLARKCOUNTYNV.GOV/BUILDING/ENGINEERING/PAGES/APPROVEDLISTINGS.ASPX](http://www.clarkcountynv.gov/building/engineering/pages/approvedlistings.aspx)

1. The clearance report shall be used for post installed adhesive anchorage systems as identified in the approved plans and used as an alternate to the specified cast-in-place anchor.
2. The quality assurance agency special inspector shall complete the report for the work performed and leave a copy with the general contractor or permit holder. (At this point an QA engineer from the special inspection agency will not have sealed the report.)
3. After the inspection has been completed, the report shall be given to the City of Las Vegas Building and Safety (CLV B&S) Inspector as assurance that adhesive anchorage system installations have been inspected and accepted by the Quality Agency (QA), prior to or at shear wall inspection.
4. The CLV B&S inspector shall initial the reports then place the reports into a designated basket in the inspections office. The designated basket will be located at the public counter.
5. An Administrative Support Assistant shall enter a 123 Insulation Inspection hold on the permit listed on the form.
6. The inspections supervisor will review and disposition the QA engineer sealed adhesive anchorage report. Both the field copies and the QA engineered sealed copies must be received by CLV B&S staff prior to the removal of the inspection hold.
7. The QA engineer sealed report form shall be saved electronically in the associated permit.